COMPLETION REPORT

1	Name of the work	Improvements & construction of CC roads from Kempegowda Nagara 1st, 2nd, 3rd Main & SM Road, Nrupatunga road, Masidi Road, Bharath Takies road & other road line to NH-4 road Dasarahalli in ward no. 15 Dasarahalli sub division.
2	Sanctioned Estimate No. & Date	BCIDD/118/16-17 dt 10-1-2017
3	Head of Account which is chargeable	P177
4	Instrument Order NO. & Date	BCIDD/68/17-18 dt 11-5-2017
5	Name Of Contractor	Sri. N. Shivananda, No. 35, 2nd Cross, 1st A Main road, Defence Colony, Bagalagunte, Bangalore
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB NO 847 & pgs NO 84644 to 84648
8	Check Measurement of the Asst	MB NO 847 pages NO 84644 to 84648
9	Name of the office/official in charge of the work	AEE ~~AA~~ (OSD)
10	a) Asst. Eng/junior Eng	D-5 ಎಂಜಿನಿಯರ್
	b) Asst. Exe Engineer	ಕಾರ್ಯಪಾಲಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
21.44	1627530	—	4724700

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. EXECUTIVE ENGINEER ASSIATANT EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,